

MINUTES OF THE DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING DIBRUGARH DISTRICT FOR THE MONTH OF AUGUST, 2023 HELD ON 28/08/2023 AT 10:00 AM

VENUE: Conference Hall, DC's Office

DATE: 28th August, 2023 at 10.00 AM

The meeting was presided over by Shri Bikram Kairi IAS, District Commissioner, Dibrugarh. At the very beginning he welcomed all the members present in the meeting.

Sl. No	Sector	Administrative Department	Scheme/ Project/ Programme	Decision/ Action to be taken	Agency responsible & Timeline																				
1	Social Sector	Education-School Education: Elementary & Secondary		<p>The Inspector of School, Dibrugarh presented the following details on construction of Boys Toilet in Secondary Schools under for the year of 2021-22:</p> <table border="1"> <thead> <tr> <th>Name of the schools</th> <th>Sanction amount</th> <th>Amount received</th> <th>Work progress (%)</th> <th>Remarks</th> </tr> </thead> <tbody> <tr> <td>Chachoni high school</td> <td>3,18,000.00</td> <td>2,22,600.00</td> <td>In progress (60%)</td> <td>Uc submitted</td> </tr> <tr> <td>Moderkhat src high school</td> <td>3,18,000.00</td> <td>2,22,600.00</td> <td>In progress (60%)</td> <td>Uc submitted</td> </tr> <tr> <td>Tengakhat higher secondary school</td> <td>3,18,000.00</td> <td>2,22,600.00</td> <td>In progress (60%)</td> <td>Uc submitted</td> </tr> </tbody> </table> <p>The Inspector of School, Dibrugarh informed that 286 nos. of schools have not received Doorstep delivery of Mid-Day Meal Rice.</p> <p>The Inspector of School, Dibrugarh also raises the issue of deteriorating conditions of the approach road of Namsang Model School and difficulties faced by the teachers imparting their duties due to road conditions.</p> <p>The Deputy Commissioner, Dibrugarh directed the Inspector of School, Dibrugarh to share the list of such schools which were facing difficulties due to poor road condition for further action.</p>	Name of the schools	Sanction amount	Amount received	Work progress (%)	Remarks	Chachoni high school	3,18,000.00	2,22,600.00	In progress (60%)	Uc submitted	Moderkhat src high school	3,18,000.00	2,22,600.00	In progress (60%)	Uc submitted	Tengakhat higher secondary school	3,18,000.00	2,22,600.00	In progress (60%)	Uc submitted	Inspector of School, Dibrugarh
Name of the schools	Sanction amount	Amount received	Work progress (%)	Remarks																					
Chachoni high school	3,18,000.00	2,22,600.00	In progress (60%)	Uc submitted																					
Moderkhat src high school	3,18,000.00	2,22,600.00	In progress (60%)	Uc submitted																					
Tengakhat higher secondary school	3,18,000.00	2,22,600.00	In progress (60%)	Uc submitted																					

2	Social Sector	Food, Civil Supplies & Consumer Affairs		<p>The following details have been presented in regards to the Food, Civil Supplies & Consumer Affairs Department:</p> <ul style="list-style-type: none"> ▪ Total existing Ration Cards in the district: 2,40,660 Nos. ▪ Total beneficiaries: 7,35,050 Nos. ▪ Inclusion of new beneficiary's target: 2,06,349 Nos. ▪ Total beneficiaries digitized as on 17/08/2023: 1,42,282 Nos. ▪ Target achieved: 68.95% 	Deputy Director, Food, Civil Supplies & Consumer Affairs
3	Social Sector	Health & Family Welfare		<p>Regarding Maternal Death, the Joint Director, Health Dibrugarh informed that only one case reported since April, 2023.</p> <p>The Joint Director, Health Dibrugarh informed that total 51 nos. of Child Death have been reported till date since April, 2023.</p> <p>Regarding Wage Compensation Scheme the Joint Director, Health Dibrugarh informed that 758 nos. of Beneficiaries registered in the portal. The DC, Dibrugarh suggested to open India Post Payment Account for the beneficiaries of Wage Compensation Scheme.</p> <p>The Joint Director, Health Dibrugarh raise the issue of handing over of ICU's Hospital at Naharkatia. The DC, Dibrugarh asked the Executive Engineer, PWD Building (CDN) to immediately handover the hospital and also to check the seepage issue.</p>	<p>Joint Director Health & Family Welfare</p> <p>Executive Engineer, PWD Building (CDN)</p>
4	Social Sector	Sports and Youth Welfare		<p>The DC, Dibrugarh asked the District Sports Officer, Dibrugarh to list out the issues regarding approach road/utility shifting of electric pole and modifications of sports facilities etc. for pursuance with higher authority.</p> <p>Regarding organizing the event of Khel Maharan-an initiative of the Govt. of Assam to identify and nurture sports talents at the grass root level across the state the DC, Dibrugarh asked the District Sports Officer, Dibrugarh to facilitate the event and also to co-ordinate with other departments in this regard.</p>	District Sports Officer

1/98082/2023

5	Social Sector	Social Welfare	Status of SAM Children	<p>The District Social Welfare Officer, Dibrugarh presented the following details regarding Screening Report for the Month of July, 2023:</p> <table border="1"> <thead> <tr> <th rowspan="2">Total Children</th> <th rowspan="2">Total Screened Children</th> <th colspan="4">Status of SAM Children</th> </tr> <tr> <th>Total SAM Detected</th> <th>No of Children send to NRC</th> <th>Upgraded from SAM to Normal</th> <th>Death in SAM</th> </tr> </thead> <tbody> <tr> <td>88038</td> <td>78383</td> <td>891</td> <td>9</td> <td>339</td> <td>0</td> </tr> </tbody> </table>	Total Children	Total Screened Children	Status of SAM Children				Total SAM Detected	No of Children send to NRC	Upgraded from SAM to Normal	Death in SAM	88038	78383	891	9	339	0	District Social Welfare Officer
Total Children	Total Screened Children	Status of SAM Children																			
		Total SAM Detected	No of Children send to NRC	Upgraded from SAM to Normal	Death in SAM																
88038	78383	891	9	339	0																
			Status of MAM Children	<table border="1"> <thead> <tr> <th rowspan="2">Total MAM</th> <th colspan="3">Status of MAM Children</th> <th rowspan="2">Status of Normal Children</th> </tr> <tr> <th>Degraded to SAM</th> <th>Upgraded to Normal</th> <th>Death</th> </tr> </thead> <tbody> <tr> <td>4342</td> <td>12</td> <td>1804</td> <td>0</td> <td>73150</td> </tr> </tbody> </table>	Total MAM	Status of MAM Children			Status of Normal Children	Degraded to SAM	Upgraded to Normal	Death	4342	12	1804	0	73150				
Total MAM	Status of MAM Children			Status of Normal Children																	
	Degraded to SAM	Upgraded to Normal	Death																		
4342	12	1804	0	73150																	
			Pradhan Mantri Matru Vandana Yojana	<p>Regarding Pradhan Mantri Matru Vandana Yojana (PMMVY) the District Social Welfare Officer, Dibrugarh presented the following details:</p> <table border="1"> <thead> <tr> <th>Tentative Target FY-2023-24 (1st Living Child/ As per population based))</th> <th>Tentative Target FY-2023-24 (2nd Girl Child/ As per population based))</th> <th>Total Tentative Target FY-2023-24 (As per population based))</th> <th>Acheivment from Apri-23 to July-23 (1st Living Child)</th> <th>Acheivment from Apri-23 to July-23 (2nd Girl Child)</th> <th>Total achievement</th> </tr> </thead> <tbody> <tr> <td>7125</td> <td>3492</td> <td>10618</td> <td>1723 (24.17%)</td> <td>949 (27.17%)</td> <td>2672</td> </tr> </tbody> </table>	Tentative Target FY-2023-24 (1st Living Child/ As per population based))	Tentative Target FY-2023-24 (2nd Girl Child/ As per population based))	Total Tentative Target FY-2023-24 (As per population based))	Acheivment from Apri-23 to July-23 (1st Living Child)	Acheivment from Apri-23 to July-23 (2nd Girl Child)	Total achievement	7125	3492	10618	1723 (24.17%)	949 (27.17%)	2672					
Tentative Target FY-2023-24 (1st Living Child/ As per population based))	Tentative Target FY-2023-24 (2nd Girl Child/ As per population based))	Total Tentative Target FY-2023-24 (As per population based))	Acheivment from Apri-23 to July-23 (1st Living Child)	Acheivment from Apri-23 to July-23 (2nd Girl Child)	Total achievement																
7125	3492	10618	1723 (24.17%)	949 (27.17%)	2672																
				<p>The DC, Dibrugarh asked the District Social Welfare Officer, Dibrugarh to review the progress of all the ongoing schemes of the department.</p>																	

1/98082/2023

	Social Sector	Social Welfare	<p>Regarding Disability Certificate Upload (Unique Disability ID) the District Social Welfare Officer, Dibrugarh stated the following details:</p> <table border="1" data-bbox="687 367 1305 779"> <thead> <tr> <th>Total Disability Certificate Issued</th> <th>Numbers of UDID Digitized Application</th> <th>Numbers of UDID generated</th> <th>Numbers of UDID Rejected</th> <th>Numbers of UDID Digitized Card pending</th> <th>Numbers of UDID Card Distribution</th> <th>Numbers of UDID Card Pending for Printing & Dispatched</th> <th>Remarks</th> </tr> </thead> <tbody> <tr> <td>11232</td> <td>5363</td> <td>3522</td> <td>1461</td> <td>43</td> <td>3336</td> <td>137</td> <td>Specialist Assessment pending at AMCH.335 Data Send to Print Agency: 3531</td> </tr> </tbody> </table>	Total Disability Certificate Issued	Numbers of UDID Digitized Application	Numbers of UDID generated	Numbers of UDID Rejected	Numbers of UDID Digitized Card pending	Numbers of UDID Card Distribution	Numbers of UDID Card Pending for Printing & Dispatched	Remarks	11232	5363	3522	1461	43	3336	137	Specialist Assessment pending at AMCH.335 Data Send to Print Agency: 3531	District Social Welfare Officer														
Total Disability Certificate Issued	Numbers of UDID Digitized Application	Numbers of UDID generated	Numbers of UDID Rejected	Numbers of UDID Digitized Card pending	Numbers of UDID Card Distribution	Numbers of UDID Card Pending for Printing & Dispatched	Remarks																											
11232	5363	3522	1461	43	3336	137	Specialist Assessment pending at AMCH.335 Data Send to Print Agency: 3531																											
6	Economic Development	Agriculture	<p>The District Agricultural Officer, Dibrugarh informed the following details on PM-Kisan scheme:</p> <table border="1" data-bbox="671 904 1289 1989"> <tbody> <tr> <td>1</td> <td>Farm Family as per Census 2015-16</td> <td>111006 Nos.</td> </tr> <tr> <td>2</td> <td>Farmer Registered in Portal</td> <td>69036 Nos.</td> </tr> <tr> <td>3</td> <td>Eligible On Portal</td> <td>59,947 Nos.</td> </tr> <tr> <td>4</td> <td>Saturation (%)</td> <td>54%</td> </tr> <tr> <td colspan="3">Aadhaar Related</td> </tr> <tr> <td>1</td> <td>Aadhaar Authenticated out of Eligible</td> <td>39,583 Nos.</td> </tr> <tr> <td>2</td> <td>Aadhaar Authentication Pending out of Eligible</td> <td>20,364 Nos.</td> </tr> <tr> <td>3</td> <td>Total EKYC Done out of Eligible</td> <td>38,234 Nos.</td> </tr> <tr> <td>4</td> <td>e-KYC Pending (Out of Aadhaar Authenticated)</td> <td>1349 Nos.</td> </tr> <tr> <td>5</td> <td>Aadhaar Seeded with Bank Accounts (Out of Aadhaar Authenticated)</td> <td>30,605 Nos.</td> </tr> </tbody> </table>	1	Farm Family as per Census 2015-16	111006 Nos.	2	Farmer Registered in Portal	69036 Nos.	3	Eligible On Portal	59,947 Nos.	4	Saturation (%)	54%	Aadhaar Related			1	Aadhaar Authenticated out of Eligible	39,583 Nos.	2	Aadhaar Authentication Pending out of Eligible	20,364 Nos.	3	Total EKYC Done out of Eligible	38,234 Nos.	4	e-KYC Pending (Out of Aadhaar Authenticated)	1349 Nos.	5	Aadhaar Seeded with Bank Accounts (Out of Aadhaar Authenticated)	30,605 Nos.	District Agricultural Officer
1	Farm Family as per Census 2015-16	111006 Nos.																																
2	Farmer Registered in Portal	69036 Nos.																																
3	Eligible On Portal	59,947 Nos.																																
4	Saturation (%)	54%																																
Aadhaar Related																																		
1	Aadhaar Authenticated out of Eligible	39,583 Nos.																																
2	Aadhaar Authentication Pending out of Eligible	20,364 Nos.																																
3	Total EKYC Done out of Eligible	38,234 Nos.																																
4	e-KYC Pending (Out of Aadhaar Authenticated)	1349 Nos.																																
5	Aadhaar Seeded with Bank Accounts (Out of Aadhaar Authenticated)	30,605 Nos.																																

1/98082/2023

Economic Development	Agriculture			6	No. of Accounts not Seeded with Aadhar	2332 Nos.	District Agricultural Officer	
				Land Related				
				1	Land Record Accepted	60,404 Nos..		
				2	Land Record Uploaded out of Eligible (%)	100%		
				3	Eligible Pending for Land Details Seeding	2 Nos.		
				Other Details				
				1	Aadhar Authenticated With land seeding and PFMS Accepted	34,339 Nos.		
				2	Payment certificate issued for the quadrimester April 2023 to July 2023	28,071 Nos.		
				3	Self-Registered Beneficiaries (Online Application Received)	7,988 Nos.		
				The DC, Dibrugarh informed that there would be a separate meeting to be held to discuss the progress of the schemes of Agriculture Department.				
7	Economic Development	Agricultural Engineering		<p>Regarding installation of STW (Diesel/Electrical/Solar) Ph II, the Assistant Executive Engineer, Agricultural Engineering Department, Dibrugarh informed that 91 nos. of STW (84 Diesel, 07 Solar) commissioning have been going on.</p> <p>Assistant Executive Engineer, Agricultural Engineering Department, Dibrugarh informed that the following works have been going on:</p> <ul style="list-style-type: none"> ▪ Construction of Knowledge Centre with training hall under RIDF – XXVII at Panitola Dev. Block, Panitola , Dibrugah (Contract amount Rs. 82,70,240.37) ▪ Construction of Knowledge Centre with training hall under RIDF – XXVII at Barbaruah Dev. Block Campus, Dibrugarh (Contract amount Rs. 75,45,500.00) ▪ Construction of Knowledge Centre with training hall under RIDF – XXV at Moran Seed Farm Campus, Moran (Contract amount Rs. 72,04,487.74) 			Assistant Executive Engineer, Agricultural Engineering	

I/98082/2023

8	Economic Development	Animal Husbandry and Veterinary Department	<p>The District Veterinary Officer, Dibrugarh informed the following details:</p> <ul style="list-style-type: none"> ▪ Artificial Insemination done during the month of July/ 2023 – 709 nos. ▪ Calf Born during the month of July/2023 – 283 nos. <p>The District Veterinary Officer, Dibrugarh presented the following details on treatment/castration vaccination for the month of June, 2023:</p> <p><u>Nos. Of Cases Treated</u> Cattle -2167 Buffalo – 162 Pig– 7250 Poultry – 1640 Goat – 629 Total - 13096</p> <p><u>Nos. Of Castration Done</u> Bull – 300 Pig- 716 Goat – 629 Total -1645</p> <p><u>Nos. Of Animal Vaccinated During</u> SF- 5197 RD/DP- 1700 ARV- 848 HS+BQ- 350 Total - 8095</p> <p>Regarding Kisan Credit Card (KCC) the District Veterinary Officer, Dibrugarh informed the following:</p> <ul style="list-style-type: none"> ▪ Total Target: 2000 Nos. ▪ Total application accepted & send to Bank: 999 Nos. ▪ Total application sanctioned by Bank : 205 Nos. ▪ Total application Rejected by Bank : 353 Nos. ▪ Application pending at Bank : 441 Nos. <p>The DC, Dibrugarh asked the District Veterinary Officer, Dibrugarh and Lead District Manager to discuss the matter and resolve the pendency.</p>	District Veterinary Officer
---	----------------------	--	---	-----------------------------

I/98082/2023

9	Economic Development	Dairy Development		The DC, Dibrugarh asked District Dairy Development Officer, Dibrugarh to identify locations of abundant cattle population and also to proposed sites for Milk Procurement Centre.	District Dairy Development Officer
10	Economic Development	Lead District Manager		The DC, Dibrugarh asked the Lead District Manager, Dibrugarh to resolve all the KCC related issues of Animal Husbandry and Veterinary Department, Fishery Department and Agriculture Department and in this regard conduct a meeting with Bank Branches and concerned departments.	Lead District Manager
11	Economic Development	Legal Metrology Department		The Inspector of Legal Metrology Department, Dibrugarh informed that the Verification and Stamping Fees collection during the month of July, 2023 was Rs. 1,07,455.00.	Inspector of Legal Metrology Department
12	Economic Development	Fishery Department		<p>The District Fishery Development Officer, Dibrugarh informed that the procurement process has been under process for 9 nos. of three wheelers under Rural Infrastructure Development Fund (RIDF XXVI).</p> <p>The District Fishery Development Officer, Dibrugarh informed that procurement of machineries have been ongoing for Feed Mill at Joypur, Naharkatia.</p> <p>The District Fishery Development Officer, Dibrugarh informed that total 726 nos. of KCC proposals have been submitted to the different bank branches. Out of these, 90 nos. of proposals have been rejected and 614 nos. of proposal have been pending in banks. Only 22 nos. of proposal have been sanctioned so far.</p>	District Fishery Development Officer
13	Economic Development	Handloom and Textile Department		<p>The Assistant Director, Handloom & Textile Department, Dibrugarh presented the following details on Swanirbhar Naari Scheme achieved so far:</p> <ul style="list-style-type: none"> ➤ Total 6442 nos. weavers applied for registered SWANIRBHAR NAARI portal for the year 2023-24. ➤ 5760 nos. of weavers have been approved. ➤ 629 nos. of weavers have been pending at the portal. ➤ 53 nos. of weavers have been rejected. <p>Regarding a skill development scheme "SAMARTH" under Ministry of Textiles, Govt. of India in collaboration with Directorate of Handloom & Textiles,</p>	Assistant Director, Handloom and Textile

I/98082/2023

	Economic Development	Handloom and Textile Department		<p>Assam the Assistant Director, Handloom & Textile Department, Dibrugarh informed the following:</p> <ul style="list-style-type: none"> ▪ 30 nos. Trainees will impart in <i>Jacquard Weaving</i> in each Handloom Production Cum Training Centre Namrup for 45 days training. ▪ Total 6 nos. batch would be trained up in HTPC. ▪ Training of 4th Batch was completed at HTPC, Namrup. ▪ Collection of application forms and registration were still going on for all the above centers. ▪ Total 99 nos. Weavers have completed their training 	Assistant Director, Handloom and Textile																																	
14	Economic Development	Sericulture		<p>The Assistant Director, Sericulture Dibrugarh informed that 51740 Kg of Eri Cut Cocoon, 1120 Kg. of Muga Raw Silk and 404 Kg. of Mulberry Raw Silk have been produced for the month of July, 2023. The targets for the financial year 2023-24 have not yet been received from the Directorate of Sericulture.</p> <p>The Assistant Director, Sericulture Dibrugarh informed that due to usage of pesticide in the tea garden areas the production of Mulberry has significantly reduced in the district hence the DC, Dibrugarh asked him to evaluate the consequences of pesticide over mulberry production.</p> <p>The DC, Dibrugarh directed the Assistant Director, Sericulture Dibrugarh to analyse the production trends of Eri, Muga and Mulberry of the last 10 years.</p>	Assistant Director, Sericulture																																	
15	Economic Development	Industries and Commerce Department		<p>The General Manager, District Industries and Commerce Department, Dibrugarh presented the following details on Prime Minister Employment Generation Programme:</p> <table border="1" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th>Financial Year</th> <th>Target</th> <th>MM</th> <th>Agency wise</th> <th>Application Received</th> <th>Application Forwarded to Bank</th> <th>Sanctioned by Bank</th> </tr> </thead> <tbody> <tr> <td rowspan="3">2023-24</td> <td>152</td> <td>380.00</td> <td>DIC</td> <td>138</td> <td>160</td> <td>32</td> </tr> <tr> <td>150</td> <td>375.00</td> <td>KVIB</td> <td>12</td> <td>15</td> <td>7</td> </tr> <tr> <td>150</td> <td>375.00</td> <td>KVIC</td> <td>23</td> <td>7</td> <td>2</td> </tr> <tr> <td>TOTAL</td> <td>452</td> <td>1130.00</td> <td></td> <td>173</td> <td>182</td> <td>41</td> </tr> </tbody> </table>	Financial Year	Target	MM	Agency wise	Application Received	Application Forwarded to Bank	Sanctioned by Bank	2023-24	152	380.00	DIC	138	160	32	150	375.00	KVIB	12	15	7	150	375.00	KVIC	23	7	2	TOTAL	452	1130.00		173	182	41	General Manager, District Industries and Commerce
Financial Year	Target	MM	Agency wise	Application Received	Application Forwarded to Bank	Sanctioned by Bank																																
2023-24	152	380.00	DIC	138	160	32																																
	150	375.00	KVIB	12	15	7																																
	150	375.00	KVIC	23	7	2																																
TOTAL	452	1130.00		173	182	41																																

	Economic Development	Industries and Commerce Department		<p>The General Manager, District Industries and Commerce Department, Dibrugarh informed the following details on PM-FME Scheme:</p> <table border="1" data-bbox="687 367 1302 613"> <thead> <tr> <th>Financial Year</th> <th>Target</th> <th>Application Forwarded to Bank</th> <th>Pending at Bank</th> <th>Sanctioned by Bank</th> <th>Rejected by Bank</th> </tr> </thead> <tbody> <tr> <td>2022-23</td> <td>186</td> <td>149</td> <td>43</td> <td>34</td> <td>106</td> </tr> <tr> <td>2023-24</td> <td>288</td> <td>41</td> <td>22</td> <td>5</td> <td>5</td> </tr> </tbody> </table> <p>The General Manager, District Industries and Commerce Department, Dibrugarh informed that the Udyam Registration for the month of July, 2023 have been 792 nos. leading to Cumulative total of 2537 nos. for the financial year 2023-24.</p> <p>The DC, Dibrugarh asked the General Manager, DICC about the status of procurement in terms of Mustard crop in the district, since it was identified as a crop under "One District One Product" Scheme.</p>	Financial Year	Target	Application Forwarded to Bank	Pending at Bank	Sanctioned by Bank	Rejected by Bank	2022-23	186	149	43	34	106	2023-24	288	41	22	5	5	<p>General Manager, District Industries and Commerce</p> <p>District Agricultural Officer</p>
Financial Year	Target	Application Forwarded to Bank	Pending at Bank	Sanctioned by Bank	Rejected by Bank																		
2022-23	186	149	43	34	106																		
2023-24	288	41	22	5	5																		
16	Economic Development	Panchayat & Rural Development		<p>The Chief Executive Officer, Zila Parishad Dibrugarh informed that the percentage of completion of PMAY - G have been 83.71%.</p> <p>Regarding Awas Plus scheme 7411 nos. have been sanctioned, 7282 nos. have received 1st instalment, 5146 nos. have received 2nd instalment, 2855 nos. have received 3rd instalment and 489 nos. have Completed and verified so far.</p> <p>The Chief Executive Officer, Zila Parishad Dibrugarh informed that 86.8% of Aadhaar seeding have been achieved for active Workers under MGNERGA.</p> <p>Regarding Amrit Sarovar scheme, the Chief Executive Officer, Zila Parishad Dibrugarh informed that 86 nos. of Amrit Sarovars have been excavated, plantation work have been completed for 47 nos., Fencing completed for 7 nos., and Work shed completed for 10 nos. of sites.</p>	<p>Chief Executive Officer, Zila Parishad</p>																		

I/98082/2023

17	Economic Development	Soil Conservation		<p>The Divisional Officer, Soil Conservation Dibrugarh informed that E-Tendering have been going on for the scheme "R.C.C. Water Distribution Project at Bebejia Pathar", under RIDF-XXVIII.</p> <p>The Divisional Officer, Soil Conservation Dibrugarh presented the following details on the project Dibrugarh-I (Bosagaon) WDC-PMKSY-2.0:</p> <table border="1" data-bbox="687 539 1310 1111"> <thead> <tr> <th>SL NO</th> <th>Head</th> <th>PROJECT COST (Rs in Lakh)</th> <th>FUND RECEIPT DURING 2023-24</th> <th>NO. OF WORKS UNDER TAKEN</th> <th>PROGRESS OF WORKS</th> <th>REMARKS</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>NRM (Natural Resource Management)</td> <td>1100.00</td> <td>42.2000</td> <td>Plantation - 1 Field Bund - 1 Drainage Channel - 2</td> <td>16 %</td> <td></td> </tr> <tr> <td>2</td> <td>Production System</td> <td></td> <td>11.88000</td> <td>27 Nos. Individual beneficiaries</td> <td>50 %</td> <td rowspan="2">Works under progress</td> </tr> <tr> <td>3</td> <td>Livelihood</td> <td></td> <td>15.00000</td> <td>60 Nos. SHG</td> <td>0 %</td> </tr> </tbody> </table>	SL NO	Head	PROJECT COST (Rs in Lakh)	FUND RECEIPT DURING 2023-24	NO. OF WORKS UNDER TAKEN	PROGRESS OF WORKS	REMARKS	1	NRM (Natural Resource Management)	1100.00	42.2000	Plantation - 1 Field Bund - 1 Drainage Channel - 2	16 %		2	Production System		11.88000	27 Nos. Individual beneficiaries	50 %	Works under progress	3	Livelihood		15.00000	60 Nos. SHG	0 %	Divisional Officer, Soil Conservation
SL NO	Head	PROJECT COST (Rs in Lakh)	FUND RECEIPT DURING 2023-24	NO. OF WORKS UNDER TAKEN	PROGRESS OF WORKS	REMARKS																										
1	NRM (Natural Resource Management)	1100.00	42.2000	Plantation - 1 Field Bund - 1 Drainage Channel - 2	16 %																											
2	Production System		11.88000	27 Nos. Individual beneficiaries	50 %	Works under progress																										
3	Livelihood		15.00000	60 Nos. SHG	0 %																											
18	Reforms, Governance Facilitation & Regulation	Excise		In regard to the revenue collected during current financial year the Inspector of Excise, Dibrugarh informed that Rs.39.64 Cr. have been collected till the month of July, 2023 out of the Revenue Target of 179.51 Cr.	Inspector of Excise																											
19	Infrastructure	Pradhan Mantri Awas Yojana (Urban)		The City Project Manager, Pradhan Mantri Awas Yojana (Urban) informed that out of 5,626 nos. of approved beneficiaries, 4,340 nos. of Beneficiaries have been finalized, 3,236 nos. of beneficiaries have received 1 st Installment, 2,109 nos. of beneficiaries have received 2 nd instalment, 542 nos. have received 3 rd installment and 1,732 nos. of houses have been completed so far.	City Project Manager, PMAYU																											
20	Infrastructure	Irrigation Department		The Executive Engineer, Irrigation (Dibrugarh-Lahowal-Chabua Division) informed that both the scheme under RIDF(NABARD)-XXVIII for the year 2022-23 at Chabua LAC (i) scheme Chetia Pather Solar Powered MDTW I/S (1 points) and (ii) Changmai Pathar Gaon Solar Powered MDTW been ongoing and 35% of physical progress have been attained so far.	Executive Engineer, Irrigation																											

	Infrastructure	Irrigation Department	<p>The Executive Engineer, Irrigation (Naharkatia and Duliajan Division) informed that the schemes (i) 'LIS from Mirikabeel at Mathaoni Gaon under SOPD for the year 2022-23 (01 point)' and (ii) 'Construction of MDTW Solar Irrigation Scheme at 2No. Mohmari Gaon under SOPD-G for the year 2022-23' have been ongoing at present.</p> <p>The Executive Engineer, Irrigation (Moran-Tingkhong Division) informed that 2nos. of schemes ongoing at Moran Sub Division:</p> <ol style="list-style-type: none"> I. MDTW Points at Demow Kinar Gohain Gaon and Kuch Gaon (3 Points) under RIDF-XXVIII (NABARD) for the year 2022-23 with 19% of physical progress so far. II. (LIS from river Demow at 2 No Bezgaon area (2 Points) under SOPD for the year 2022-23 with 5% of physical progress. <p>The Executive Engineer, Irrigation (Moran-Tingkhong Division) informed that at Tingkhong Sub-Division one scheme "Solar Powered MDTW Irrigation Scheme at Hologuri Tipomia GP (1 point) under RIDF-XXVIII for the year 2022-23" have been ongoing with 3% physical progress.</p> <p>The DC, Dibrugarh asked Executive Engineers Irrigation Departments to share the list of Irrigation scheme with Agriculture Department so as to promote 2nd cropping in Dibrugarh.</p> <p>The DC, Dibrugarh also directed the Executive Engineer, Irrigation and District Agriculture Officer, Dibrugarh to spread awareness and guide farmers on Methods and Pattern of agricultural practice through effective implementation of Irrigation facilities.</p>	Executive Engineer, Irrigation
21	Infrastructure	Water Resource	<p>The Executive Engineer, Water Resource Department Dibrugarh informed following details:</p> <ul style="list-style-type: none"> ▪ 98% of physical progress have been completed for the scheme "R/S of Moinamiri Ring Bund (Baruah Gaon to Sessamukh)" under SOPD and the targeted date of completion would be November, 2023. ▪ For the scheme "Construction of Ring bund to protect Bordoibam area along the L/B of river Sessa" the physical progress have been achieved 	Executive Engineer, Water Resource
	Infrastructure	Water Resource		District Agricultural Officer

				<p>till was 35% and would be completed by December, 2023.</p> <ul style="list-style-type: none"> The scheme "Construction of Ikorani ring bund on the left bank of river Disam from Ghuguloni to Paniabura village" have achieved 95% of physical progress and the targeted date for completion would be September, 2023. <p>The Executive Engineer, Water Resource Department Dibrugarh informed the following details regarding progress of work under RIDF-XXVIII:</p> <table border="1"> <thead> <tr> <th>SL. NO</th> <th>NAME OF SCHEME</th> <th>ESTD AMOUNT IN LAKHS</th> <th>UP-TO-DATE PHYSICAL PROGRESS</th> <th>UP-TO-DATE FINANCIAL PROGRESS</th> <th>REMARKS</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Restoration of flood damages at Pukhurijan area from the devastation of river Brahmaputra</td> <td>₹ 1874.65</td> <td>60%</td> <td>NIL</td> <td>Work is in progress. Target date of completion December 2023</td> </tr> <tr> <td>2</td> <td>Restoration of flood damages from Nagaghuli to Philonoguri of Oakland including construction of retirement dyke</td> <td>₹ 4665.81</td> <td>60%</td> <td>NIL</td> <td>Work is in progress. Target date of completion December 2023</td> </tr> <tr> <td>3</td> <td>Restoration of flood damages at Rohmoriam area on left bank of river Brahmaputra from Lokasoni to Liting gaon at 2nd & 3rd km</td> <td>₹ 1534.62</td> <td>16%</td> <td>NIL</td> <td>Work is in progress. Target date of completion December 2023</td> </tr> </tbody> </table>	SL. NO	NAME OF SCHEME	ESTD AMOUNT IN LAKHS	UP-TO-DATE PHYSICAL PROGRESS	UP-TO-DATE FINANCIAL PROGRESS	REMARKS	1	Restoration of flood damages at Pukhurijan area from the devastation of river Brahmaputra	₹ 1874.65	60%	NIL	Work is in progress. Target date of completion December 2023	2	Restoration of flood damages from Nagaghuli to Philonoguri of Oakland including construction of retirement dyke	₹ 4665.81	60%	NIL	Work is in progress. Target date of completion December 2023	3	Restoration of flood damages at Rohmoriam area on left bank of river Brahmaputra from Lokasoni to Liting gaon at 2nd & 3rd km	₹ 1534.62	16%	NIL	Work is in progress. Target date of completion December 2023	Executive Engineer, Water Resource
SL. NO	NAME OF SCHEME	ESTD AMOUNT IN LAKHS	UP-TO-DATE PHYSICAL PROGRESS	UP-TO-DATE FINANCIAL PROGRESS	REMARKS																								
1	Restoration of flood damages at Pukhurijan area from the devastation of river Brahmaputra	₹ 1874.65	60%	NIL	Work is in progress. Target date of completion December 2023																								
2	Restoration of flood damages from Nagaghuli to Philonoguri of Oakland including construction of retirement dyke	₹ 4665.81	60%	NIL	Work is in progress. Target date of completion December 2023																								
3	Restoration of flood damages at Rohmoriam area on left bank of river Brahmaputra from Lokasoni to Liting gaon at 2nd & 3rd km	₹ 1534.62	16%	NIL	Work is in progress. Target date of completion December 2023																								
22	Infrastructure	Assam Power Distribution Company Limited		<p>The Chief Executive Officer, APDCL Dibrugarh informed that 84 percent work have been completed under Deendayal Upadhyaya Gram Jyoti Yojana. He further informed that 16886 Nos. of households (On-grid) and 786 Nos. of households (Off-grid) have been electrified.</p> <p>The Chief Executive Officer, APDCL Dibrugarh informed that 1507 Nos. of Anganwadi Centres on On-grid mode and 13 Nos. of Anganwadi Centres on Off-</p>	Chief Executive Officer, APDCL																								

	Infrastructure	Assam Power Distribution Company Limited		<p>grid mode have been electrified whereas 554 Nos. of Primary Schools on On-grid mode and 4 Nos. of Primary Schools on Off-grid mode have been electrified under SOPD scheme.</p> <p>The DC, Dibrugarh asked Chief Executive Officer, APDCL Dibrugarh to complete all ongoing schemes and also asked to cover the electricity transformers with proper bamboo fencing so as to reduce the disasters.</p>	Chief Executive Officer, APDCL
23	Infrastructure I	Public Health Engineering		<p>The DC, Dibrugarh suggested the Executive Engineer, Public Health Engineering Department, Dibrugarh to categorized all land related issues. He also suggested to adjust the excess FHTC connections as per requirements.</p> <p>The DC, Dibrugarh directed the Executive Engineer, Public Health Engineering Department, Dibrugarh to issue a final notice to the contractors who have not started the works after obtaining work order under Jal Jeevan Mission.</p> <p>The Executive Engineer, Public Health Engineering Department, Dibrugarh informed that the last day for inclusion under Jal Jeevan Mission would be 31st August, 2023 for left out Schools and Anganwadi Centres.</p> <p>Regarding internal electrification to operationalise JJM connections at Anganwadi Centres the DC, Dibrugarh directed the Executive Engineer, Public Health Engineering Department, Dibrugarh to collect the list of Anganwadi Centre's without internal electricity connection from Additional District Commissioner (Social Welfare), Dibrugarh and also ensure internal electrification of the Anganwadi Centres.</p> <p>There would be a separate meeting with Public Health Engineering Department to discuss the issue of Namsang area.</p>	Executive Engineer, Public Health Engineering
24	Infrastructure	Public Works Department (Roads) Dibrugarh-Lahowal-Moran-Tingkhong Division		<p>The Executive Engineer, Public Works Department (Roads) (DLMT) submitted the following details regarding works proposed as per Cabinet Meeting held on 30.01.2023:</p> <ul style="list-style-type: none"> ▪ Project Concept Paper for the scheme Construction of 15.0 km long, two lane Sessa-Itakhuli Road (Lezai Kolakhowa Road) including ROB at Rly Level Crossing No.MD/3 at Moran LAC has been submitted under NESIDS. 	Executive Engineer, Public Works Department (Roads)

I/98082/2023

	Infrastructure	Public Works Department (Roads) Dibrugarh-Lahowal-Moran-Tingkhong Division	<ul style="list-style-type: none"> ▪ Allotment work have been under progress for the scheme Blacktoping of Aghonibari-Khowang connecting, 25.0 km Road on embankment at Tingkhong LAC. ▪ DPR under preparation for the scheme Construction of Flyover at Amolapatty Railway Level Crossing No.DD-2 (including Amolapatty junction point) for 1.22 km at Dibrugarh, Construction of Flyover at Mancotta Railway Level Crossing No.CS-4 for 1.15 km at Lahowal and Construction of Flyover at Lahowal Railway Level Crossing No.DD-21 for 1.23 km at Lahowal but GAD yet to be approved by Railway and NOC for Amolapatty Railway Level Crossing and Mancotta Railway Level Crossing yet to received. ▪ DPR submitted for the scheme Construction of Bridge over river Buridihing (from Aghonibari to Telpani) for 1.56 km, Construction of Bridge over river Disang (from Barua Nagar to Mahmora) for 1.59 km, Construction of Bridge over river Buridihing (from Ramaighat to Lachan Mirigaon) for 3 km, Construction of Bridge connecting Madarkhat-Godabahar Road over river Sessa for 1.80 km, Construction of Bridge over river Demow (from Hunghungia village to Nahorani village) for 1.65 km. ▪ Work in progress for the scheme Improvement of Road from Graham Bazar at Old NH 37 to Water Resource Guest House via Paltan Bazar for 2. 10 km. ▪ DPR submitted for the scheme Construction of Foot over Bridge at Phoolbagan on Old NH-37 Dibrugarh for 14km and Construction of Foot over Bridge at Thanna Chariali on Mancotta Road Dibrugarh for 14 km. <p>The Executive Engineer, Public Works Department (Roads) Public Works Department (Roads) (DLMT) informed that the schemes "LBT Road To Timona Gaon Via Ghoramara Bazar", "MN Road to Chakalia Pather Via Nabhakatia No 2, Nabhakatia No 1" and "LBT Road</p>	Executive Engineer, Public Works Department (Roads)
--	----------------	--	--	---

Infrastructure

Public Works
Department
(Roads)
Dibrugarh-
Lahowal-
Moran-
Tingkhong
Division

To Timona Gaon Via Ghoramara Bazar” under Pradhan Mantri Gram Sadak Yojana (PMGSY-III) would be completed by August, 2023 and September, 2023.

The Executive Engineer, Public Works Department (Roads) (DLMT) presented the details of the new proposals under Pradhan Mantri Gram Sadak Yojana (PMGSY-III):

Sl. No	Name of Road	Name of LAC	Length (KM)	Estimated Cost (Rs in lakh)
1	MN Road to Noloni Pather via Kekuri Bongali, Dolopa	Tingkhong	5.725	437.45
2	MN Road to Kenya Pather via Kachumari, Noloni Pather, Ouphulia TE, Deroi Grant No.1	Tingkhong	7.30	362.71
3	Azarguri to Padumoni via Silpota	Moran	7.62	578.84

DC, Dibrugarh suggested the Executive Engineer, Public Works Department (Roads) (DLMT) to devise and develop an alternate road to reach Tinsukia so as to reduce the traffic congestion in Dibrugarh during important events.

DC, Dibrugarh informed that the Government has ordered to set up Plastic Waste Management Units in each block and using of 10 percent of plastic waste in road construction as mandate. The Executive Engineer, Public Works Department (Roads) (DLMT) mentioned that good quality useable plastic could be used for road construction in the ratio of 90 percent of Bitumen and 5 percent of plastic waste.

The Executive Engineer, Public Works Department (Roads) (DLMT) informed that 68 percent of physical progress have been achieved so far for the construction of flyover at Junction Point of Convoy Road with NH-37 leading Amulapatty near Jalan Bus Terminus, Dibrugarh. Regarding LA & Zirat cost, a total amount of Rs.23.74 Cr out of 200 Cr. have received and sent to DC office for disbursement. The DC, Dibrugarh

Executive
Engineer,
Public Works
Department
(Roads)

	Infrastructure	Public Works Department (Roads) Dibrugarh-Lahowal-Moran-Tingkhong Division	<p>informed that he would look into the matter of Land Acquisition.</p> <p>The Executive Engineer, Public Works Department (Roads) (DLMT) mentioned that the road from Graham Bazar to Water Resources Guest House approximately around 1.8 KM of length would be constructed as Gaurab path. As APDCL Dibrugarh have no experience on the preparation of DPR for underground electricity connection the CEO, APDCL Dibrugarh asked the Executive Engineer, Public Works Department (Roads) to send a letter for DPR preparation.</p>	Executive Engineer, Public Works Department (Roads)
25	Infrastructure	Public Works Department Roads (Chabua, Duliajan & Naharkatia Division)	<p>The Executive Engineer, Public Works Department (Roads), CDN, informed that cutting the sides of roads due to installation of Jal Jeevan Mission pipelines was posing threat to the conditions of the roads.</p> <p>The DC, Dibrugarh directed the Executive Engineer, Public Works Department (Roads) to complete all the ongoing schemes within targeted timeline. The Executive Engineer, Public Works Department (Roads) informed that the scheme "MRL01-Chabua to Kumuhat Habi Gaon Bridge No. 1/1, 2/1 and 3/1" would not be completed within timeline.</p>	Executive Engineer, Public Works Department (Roads)
26	Infrastructure	Public Works Department Building	<p>The DC, Dibrugarh asked the Executive Engineer, Public Works Department (DLMT) to submit the DPR of Multi-Disciplinary Sports Complex at Khanikar, Dibrugarh immediately.</p> <p>The DC, Dibrugarh directed the Executive Engineer, Public Works Department (DLMT) to conduct a departmental review of all ongoing schemes with the contractors and afterwards the DC, Dibrugarh would review the progress of the schemes.</p> <p>Regarding construction of wooden floor at Indoor Stadium, Multi-Disciplinary Sports Complex at Khanikar, the DC, Dibrugarh asked the Executive Engineer Public Works Department (DLMT) to submit the details proposal for pursue the matter. He also asked to submit all the detail proposals of approaching roads, parking etc. of Sports Infrastructures so as to conduct Khel Maharan smoothly.</p> <p>For the scheme "Wayside Card Parking at Dibrugarh" under CIDF the DC, Dibrugarh directed the Executive</p>	Executive Engineer, Public Works Department Building

I/98082/2023

	Infrastructure	Public Works Department Building		<p>Engineer, Public Works Department (DLMT) for utility shifting of electric poles.</p> <p>The DC, Dibrugarh asked the Executive Engineer, Public Works Department (DLMT) to submit the item wise details for the scheme "Repair/ Renovation of District Library at Dibrugarh" under CIDF.</p> <p>The DC, Dibrugarh suggested to consider human factors while designing and constructing infrastructures and also give instructions to contractors to clear the construction waste after completion of the works.</p> <p>The DC, Dibrugarh asked the Additional District Commissioner, (Health) Dibrugarh to review the construction of Morgue with Mortuary Room at AMC&H, Dibrugarh, Assam.</p> <p>The DC, Dibrugarh asked the Executive Engineer, Public Works Department (DLMT) to complete the construction of District Science Centre, Dibrugarh (land Development and Construction of Boundary Wall) Phase -I. as soon as possible.</p> <p>The DC, Dibrugarh directed Senior Planning Officer, District Planning Cell to review the scheme "Renovation of Auditorium and Construction of Guest House at Chaulkhowa, Dibrugarh" constructed under Untied Fund and also to identify a concerned organization to handover the Auditorium and Guest House.</p> <p>Regarding construction of Moran Sports Complex the DC, Dibrugarh expressed his dissatisfaction on football field hence asked the Executive Engineer, Public Works Department (DLMT) to review the progress of work. He also directed the District Sports Officer, Dibrugarh to co-ordinate with the Engineer with the playfield development requirements.</p> <p>As the physical progress is only 11 percent for the Additional Classroom at Tea Garden Model School, Pithaguti T.E the DC, Dibrugarh asked the Executive Engineer, Public Works Department (DLMT) review the progress.</p> <p>The DC, Dibrugarh asked the Executive Engineer, Public Works Department (DLMT) to review the progress and complete all health, school and sports infrastructures on priority basis.</p>	Executive Engineer, Public Works Department Building
--	----------------	----------------------------------	--	---	--

I/98082/2023

	Infrastructure	Public Works Department Building		Regarding Construction of Jagannath Community Hall cum Skill Centre at Various Tea Garden areas the Executive Engineer, Public Works Department (DLMT) informed that 33 nos. of NOC received out of the total of 52 nos. The DC, Dibrugarh asked to obtain NOC before September, 2023 and also to conduct site visits and prepare feasibility report.	Executive Engineer, Public Works Department Building
27	Infrastructure	Public Works Department National Highway		The Reconstruction of pavement from h 47495 to Ch 65.934 (Length= 17.984 km) of the newly declared NH 315-A (from Jeypore to Hukanjuri) in the state of Assam under Annual Plan for the year 2021-22 on EPC mode have been ongoing.	Executive Engineer, Public Works Department National Highway
28	Infrastructure	Transport Department		The District Transport Officer, Dibrugarh informed that during current FY- Rs. 70.11 Cr. have been collected out of the target of 78.57 Cr.	District Transport Officer,

Towards the end the DC, Dibrugarh asked all Heads of the Department to prioritize the critical infrastructural schemes such as Health, Education and Sports related activity for target date completion. He also asked all HoD's to submit the Power Point Presentations of their concerned departmental progress on the day of the District Development Committee meeting before starting the meeting. He also asked to submit at least a page on interdepartmental co-ordination issues to be discussed in the meeting.

The Meeting ended with vote of thanks from the chair.

Signed by Bikram Kairi
Date: 28-09-2023 21:22:26

District Commissioner
Dibrugarh

Memo No. TND-27/8/2023-T&P-DBR
Copy to:

Date: 28/09/2023

- 1) The Addl. Chief Secretary to the Govt. of Assam, Transformation and Development Deptt, Dispur, Guwahati -6 for favour of kind information.
- 2) The Commissioner, Upper Assam Division, Jorhat for favour of kind information.
- 3) The Joint Director, Evaluation and Monitoring Division, Transformation and Development Deptt, Dispur Guwahati -6 for favour of kind information.
- 4) The Joint Director, DCP, Transformation and Development Deptt, Dispur Guwahati -6 for favour of kind information.
- 5) All Additional Deputy Commissioner, Dibrugarh for information.
- 6) All Dist. Heads of Departments, Dibrugarh for information and necessary action. They are requested to take action relating to their Deptt./Sector and submit action taken report latest by next 3rd day of the month.
- 7) All Circle Officers, Rev. Circle for information and necessary action.
- 8) The District Informatics Officer, NIC, Dibrugarh. He is requested to upload the minutes in the district website.

(e-signed)

District Commissioner,
Dibrugarh

