

MINUTES OF THE DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING
DIBRUGARH DISTRICT FOR THE MONTH OF JUNE, 2023 HELD ON 06/06/2023 AT 11:00
AM

VENUE: Conference Hall, DC's Office

DATE: 6th June ,2023 at 11.00 AM

The meeting was presided over by Shri Biswajit Pegu, IAS, Deputy Commissioner, Dibrugarh. At the very beginning he welcomed all the members present in the meeting.

The meeting started with department wise Power Point Presentation as follows:

Department	Decision Taken					Action by
Public Works Department Roads (Dibrugarh- Lahowal- Moran- Tingkhong Division)	<ul style="list-style-type: none"> The Executive Engineer, PWD Roads (DLMT) submitted the following details regarding works proposed as per Cabinet Meeting held on 30.01.2023 and also informed that all DPR's would be submitted next week. 					Executive Engineer, PWD Roads (DLMT) Dibrugarh
	SI No	Name of work	LAC	Road/ Bridge length	Remarks	
	1	Construction of 15.0 km long, two lane Sessa-Itakhuli Road (Lezai Kolakhowa Road) including ROB at Rly Level Crossing No.MD/3	Moran	14.20 km	Project Concept Paper submitted under NESIDS	
	2	Blacktopping of Aghonibari-Khowang connecting, 25.0 km Road on embankment	Tingkhong	24.92 km	Allotment work in progress	
	3	Construction of Flyover at Amolapatty Rly Level Crossing No.DD-2 (including Amolapatty junction point)	Dibrugarh	1.22 km	DPR under preparation	
	4	Construction of Flyover at Mancotta Rly Level Crossing No.CS-4	Lahowal	1.15 km	DPR under preparation	
	5	Construction of Flyover at Lahowal Rly Level Crossing No.DD-21	Lahowal	1.23 km	DPR under preparation	
	6	Construction of Bridge over river Buridihing (from Aghonibari to Telpani)	Tingkhong	1.56 km (300.00 Rm)	DPR ready for submission	
	7	Construction of Bridge over river Buridihing (from Ramaighat to Lachan Mirigaon)	Lahowal	3.00 km (360.00 Rm)	DPR ready for submission	
8	Construction of Bridge over river Disang (from Barua Nagar to Mahmora)	Tingkhong	1.59 km	DPR ready for submission		

Public Works Department Roads (Dibrugarh-Lahowal-Moran-Tingkhong Division)				(120.00 Rm)		Executive Engineer, PWD Roads (DLMT) Dibrugarh
	9	Construction of Bridge over river Demow (from Hunghungia village to Nahorani village)	Moran	1.65 km (50.00 Rm)	DPR ready for submission	
	10	Construction of Bridge connecting Madarkhat-Godabaha Road over river Sessa.	Lahowal	1.80 km (50.00 Rm)	DPR ready for submission	
	11	Improvement of Road from Graham Bazar at Old NH 37 to Water Resource Guest House via Paltan Bazar	Dibrugarh	2.10 km	Work in progress (Emergent works)	
	12	Construction of Foot over Bridge at Phoolbagan on Old NH-37 Dibrugarh	Dibrugarh	14.00 Rm	DPR ready for submission	
	13	Construction of Foot over Bridge at Thanna Chariali on Mancotta Road Dibrugarh	Dibrugarh	14.00 Rm	DPR ready for submission	
		<ul style="list-style-type: none"> The Executive Engineer, PWD Roads (DLMT) Dibrugarh informed that 57 % physical progress have been achieved so far for the construction of Flyover at Junction Point of Convoy Road with NH-37 leading Amulapatty near Jalan Bus Terminous, Dibrugarh. Regarding the scheme “Moran Naharkatia Road (Moran Town to Disang Kinar Bongali)” under Asom Mala the Executive Engineer, PWD Roads (DLMT) Dibrugarh informed that the down portion of the road has been raised and shifting works of Electric pole started as per discussion in the last DDC Meeting. Regarding Central Road Fund (CRF), the Executive Engineer, PWD Roads (DLMT) Dibrugarh informed that due to funding problem the progress has been slow but would be completed by December, 2023. The Executive Engineer, PWD Roads (DLMT) Dibrugarh informed that the scheme “Embankment cum Road from Oakland to Maijan TE” under Rural Infrastructure Development Fund RIDF-XXVII would require re-alignment of 1.5 KM due to erosion. 				
Public Works Department Roads	<ul style="list-style-type: none"> The Deputy Commissioner, Dibrugarh asked Executive Engineer, PWD Roads (CDN) Dibrugarh to put a column indicating targeted date of completion of each individual scheme in the next PPT. 					Executive Engineer, PWD Roads (CDN) Dibrugarh

<p>(Chabua-Duliajan-Naharkatia Division)</p> <p>Public Works Department Roads (Chabua-Duliajan-Naharkatia Division)</p>	<ul style="list-style-type: none"> The scheme “Construction of ROB at 1st km Madhapur Tippling Road at Railway Level Crossing Gate No:-ST-135” under construction on 50:50 cost sharing basis has been under progress. The scheme “Widening & Strengthening of Bhadoi Pachali to Jaipur Khonsa Road Via Tipom, Assam” under NESIDS has been under progress. The Executive Engineer, PWD Roads (CDN) Dibrugarh informed that all the ongoing schemes under SOPD -G would be completed by July, 2023 except the scheme “Construction of Exclusive Guest House Building Complex at Chabua” for which the Deputy Commissioner, Dibrugarh asked Executive Engineer, PWD Roads (CDN) Dibrugarh to approach PWD Roads (NH) Department to demolish the old guest house near Chabua treasury office. The Executive Engineer, PWD Roads (CDN) Dibrugarh informed that the design for ROB near Duliajan Town has been submitted. The Executive Engineer, PWD Roads (DLMT) mentioned that a proposal for Ropeway provision from Joypur to Tipam Monastery over Dehing River would be submitted to the Govt.. 	<p>Executive Engineer, PWD Roads (CDN) Dibrugarh</p>																					
<p>Public Health Engineering Department</p>	<ul style="list-style-type: none"> The Executive Engineer, Public Health Engineering Department, Dibrugarh presented the following information: <table border="1" data-bbox="392 1267 1318 1872"> <thead> <tr> <th colspan="3">Schemes planned for coverage under JJM</th> </tr> <tr> <th>Category</th> <th>No. of Schemes Approved by SLSSC</th> <th>FHTC Planned</th> </tr> </thead> <tbody> <tr> <td>Retrofitting of PWSS (Ph-I)</td> <td>211</td> <td>42693</td> </tr> <tr> <td>Retrofitting of PWSS (Ph-II)</td> <td>11</td> <td>2343</td> </tr> <tr> <td>New Schemes</td> <td>947</td> <td>180455</td> </tr> <tr> <td>Fresh New Scheme</td> <td>257</td> <td>36622</td> </tr> <tr> <td>Total</td> <td>1426</td> <td>262103</td> </tr> </tbody> </table>	Schemes planned for coverage under JJM			Category	No. of Schemes Approved by SLSSC	FHTC Planned	Retrofitting of PWSS (Ph-I)	211	42693	Retrofitting of PWSS (Ph-II)	11	2343	New Schemes	947	180455	Fresh New Scheme	257	36622	Total	1426	262103	<p>Executive Engineer, Public Health Engineering Department</p>
Schemes planned for coverage under JJM																							
Category	No. of Schemes Approved by SLSSC	FHTC Planned																					
Retrofitting of PWSS (Ph-I)	211	42693																					
Retrofitting of PWSS (Ph-II)	11	2343																					
New Schemes	947	180455																					
Fresh New Scheme	257	36622																					
Total	1426	262103																					

Public Health Engineering Department	<ul style="list-style-type: none"> Regarding Physical Progress of JJM Schemes, the Executive Engineer, Public Health Engineering Department, Dibrugarh informed the following details: 								Executive Engineer, Public Health Engineering Department			
	Category	Approved in SLSSC	Schms Dropped	Final No. of Schms taken up	Survey Cmpltd	Land Finalzd/ Identified	Final DPR Submitted	Draft DPR Submitted				
	Retrofitting Schm	222	3	219	219	219	219	0				
	New T.E Schm	245	7	238	238	238	238	0				
	New Vill. Schm	702	138	564	564	564	564	0				
	Fresh New	257	0	257	257	Finalized: 185 Identified: 34	157	82				
Total	1426	148	1278	1278	1240	1171	51					
Public Health Engineering Department	<ul style="list-style-type: none"> The Executive Engineer, Public Health Engineering Department, Dibrugarh informed that the progress of the JJM in Dibrugarh district is below in the State average. The Executive Engineer, Public Health Engineering Department, Dibrugarh presented the following details regarding status on land issues: 								Executive Engineer, Public Health Engineering Department			
	SL NO.	REVENUE CIRCLE	LAND IDENTIFIED BUT NOT FINALISED							LAND NOT IDENTIFIED	TOTAL LAND ISSUE	
			GOVT	OIL	GOVT INSTITUTION	TE	PVT LAND	PUBLIC ISSUE/ TOPOGRAPHY		TOTAL		
	1	CHABUWA	0	0	0	0	1	0		1	0	1
	2	DIBRUGARH - E	0	0	0	0	0	0		0	0	0
	3	DIBRUGARH - W	0	0	3	2	7	1		13	8	21
	4	TENGAKHAT	1	5	0	0	3	0		9	10	19
	5	NAHARKATI A	1	0	0	0	6	2		9	4	13
	6	MORAN	0	0	0	0	16	1		17	1	18
	7	TINGKHONG	0	1	1	0	3	5		10	0	10
	TOTAL	2	6	4	2	36	9	59	23	82		

<p>Executive Engineer, Public Health Engineering Department</p>	<p>The Deputy Commissioner, Dibrugarh asked Inspector of School Dibrugarh to provide 'No Objection Certificate' for using of abandoned school for Jal Jeevan Mission Scheme.</p> <ul style="list-style-type: none"> The Deputy Commissioner, Dibrugarh informed that the tea garden land does not belong to the property of garden authority because it has been offered as lease to the garden management by the Government. If any garden management have denied to giving 'NOC', the DC asked the officials of PHED to informed district administration and lodge FIR against such garden management. Regarding Jal Jeevan Scheme at Namsang, the Deputy Commissioner, Dibrugarh suggested to install a separate meter and also asked Executive Engineer, Public Health Engineering Department, Dibrugarh to pay the pending electricity payment. The Executive Engineer, Public Health Engineering Department, Dibrugarh presented the following details on the status of Handing Over, Jal Mitra Engagement PWSS: <table border="1" data-bbox="392 1081 1327 1368"> <thead> <tr> <th>No. of Completed Schemes</th> <th>No. of WUC Formed</th> <th>No. of Schemes Handed over to the GP</th> <th>Jal Mitra Trained</th> <th>Jal Mitra Engaged</th> </tr> </thead> <tbody> <tr> <td>243</td> <td>324</td> <td>201</td> <td>237</td> <td>197</td> </tr> </tbody> </table>	No. of Completed Schemes	No. of WUC Formed	No. of Schemes Handed over to the GP	Jal Mitra Trained	Jal Mitra Engaged	243	324	201	237	197	<p>Inspector of Schools, Dibrugarh</p> <p>Executive Engineer, Public Health Engineering Department</p>
No. of Completed Schemes	No. of WUC Formed	No. of Schemes Handed over to the GP	Jal Mitra Trained	Jal Mitra Engaged								
243	324	201	237	197								
<p>Executive Engineer, Public Health Engineering Department</p>	<p>The Deputy Commissioner, Dibrugarh asked the Executive Engineer, Public Health Engineering Department, Dibrugarh to fixed a date within this week for Panchayat Special Gram Sabhas to handing over of completed Jal Jeevan Mission schemes. In case of difficulty in opening of Water User Association's Bank Account, the Deputy Commissioner, Dibrugarh instructed to open online postal accounts.</p> <ul style="list-style-type: none"> The Deputy Commissioner, Dibrugarh mentioned that due to internal electrification issue at Anganwadi Centers, functioning of Jal Jeevan schemes gets affected. He directed District Social Welfare Officer, Dibrugarh to submit the record of bank interest credited to Anganwadi Centers' bank account within 3 days. 	<p>District Social Welfare Officer, Dibrugarh</p>										

Public Health Engineering Department	<ul style="list-style-type: none"> Regarding Community Managed Sanitary Complex, under Swachh Bharat Mission-Grameen (PH-II), there have been 100 nos. of target for Panchayati and Rural Development. Only 5 nos. of CMSC have been completed so far, 6 nos. of CMSC have been ongoing and 89 nos. have yet to start. The Deputy Commissioner, Dibrugarh asked Chief Executive Officer, Zila Parishad, Dibrugarh to call the GP members to implement the scheme as 70% of the fund have been disbursed by the Public Health Engineering Department and remaining would be used from 15th Finance. The Chief Executive Officer, Dibrugarh asked the Executive Engineer, Public Health Engineering Department, Dibrugarh to share the list of Jal Jeevan Mission Schemes for which electric power supply have been difunctional due to non-payment of electricity bills. The Deputy Commissioner, Dibrugarh asked Executive Engineer, Public Health Engineering Department, Dibrugarh and Executive Engineer, PWD Roads to share information of their activities for smooth conduct of developmental works in the districts. 	<p>Chief Executive Officer, Zila Parishad, Dibrugarh</p> <p>Executive Engineer, Public Health Engineering Department</p> <p>&</p> <p>Executive Engineer, PWD (Roads) Dibrugarh</p>
Panchayat & Rural Development Department	<ul style="list-style-type: none"> The Chief Executive Officer, Zila Parishad Dibrugarh informed that the percentage of completion of PMAY - G have been 76% and the progress have been slow for Barbaruah, Lahowal and Panitola Development Block. Regarding Awas Plus scheme, the target fixed by Districts was 5,718 Nos. and 5684 Nos. have received 1st installment, 4601 Nos. have received 2nd installment, 1194 Nos. have received 3rd installment and 33 Nos. of house have been completed so far. Regarding Amrit Sarovar scheme, the Chief Executive Officer, Zila Parishad Dibrugarh informed that 93 Nos. of sites proposed for Amrit Sarovars, 92 Nos. of DPR's approved and 1 no of DPR yet to approved. He further informed that 1st Instalment Pulled for 88 Nos., for 84 Nos. excavation work have been completed, 8 Nos. have been ongoing for excavation. 	<p>Chief Executive Officer, Zila Parishad Dibrugarh</p>

Lead District Manager	<ul style="list-style-type: none"> The Deputy Commissioner, Dibrugarh directed Lead District Manager, Dibrugarh to organize special camps for Aadhar linking at 93 nos. of Gram Panchayats and asked him to raise the issue of Aadhar seeding at upcoming Bankers Association Meeting. He also suggested to open a counter for Aadhar linking in all bank branches for smooth implementation of various departmental schemes that requires Aadhar linkage. He also directed Lead District Manager, Dibrugarh make the month as Aadhar seeding months. 	Lead District Manager, Dibrugarh
Assam Power Distribution Company Limited	<ul style="list-style-type: none"> The Deputy Commissioner, Dibrugarh informed APDCL, Dibrugarh that the pending liabilities of Jal Jeevan Mission would be cleared by the Public Health Engineering Department and new payments would be borne under 15th Finance of P&RD Department. The Deputy Commissioner, Dibrugarh asked APDCL, Dibrugarh to look into the matter of power supply cut from Arunachal Pradesh at Namsang area for smooth functioning of Jal Jeevan Mission scheme. 	Chief Executive Officer, Assam Power Distribution Company Limited
Animal Husbandry and Veterinary Department	<ul style="list-style-type: none"> The Deputy Commissioner, Dibrugarh asked District Veterinary Officer, Dibrugarh to collect the list of pending work list under BCPL CSR relating to veterinary development. 	District Veterinary Officer, Dibrugarh
Health & Family Welfare Department	<ul style="list-style-type: none"> The Joint Director, Health Dibrugarh informed that 100% progress have been achieved on the performance of SNID May'2023 Round. Regarding Maternal Death, the Joint Director, Health Dibrugarh informed that no single cases reported since April, 2023. The Joint Director, Health Dibrugarh informed that total 201 nos. of Child Death have been reported till date for the financial year 2022-23. The Joint Director, Health Dibrugarh presented the following information regarding TU wise NIKSHAY MITRA Update so far : 	Joint Director Health & Family Welfare, Dibrugarh

Health & Family Welfare Department	<table border="1"> <thead> <tr> <th>Hospitals</th> <th>On treatment</th> <th>Consented</th> <th>TB Patients' consent pending</th> <th>Nikshay Mitra Registered</th> <th>Total TB patients received support (Kits Provided)</th> </tr> </thead> <tbody> <tr> <td>DTC Dibrugarh</td> <td>647</td> <td>556</td> <td>84</td> <td>40</td> <td>144</td> </tr> <tr> <td>NAHARANI PHC CUM FRU</td> <td>259</td> <td>212</td> <td>45</td> <td>22</td> <td>80</td> </tr> <tr> <td>Khowang BPHC (TU)</td> <td>145</td> <td>135</td> <td>10</td> <td>28</td> <td>144</td> </tr> <tr> <td>Lahowal primary health centre (TU IV)</td> <td>257</td> <td>214</td> <td>43</td> <td>20</td> <td>34</td> </tr> <tr> <td>Tengakhat TU</td> <td>202</td> <td>191</td> <td>11</td> <td>54</td> <td>95</td> </tr> <tr> <td>Moran State dispensary</td> <td>203</td> <td>175</td> <td>27</td> <td>13</td> <td>47</td> </tr> <tr> <td></td> <td>1713</td> <td>1483</td> <td>220</td> <td>117</td> <td>544</td> </tr> </tbody> </table>	Hospitals	On treatment	Consented	TB Patients' consent pending	Nikshay Mitra Registered	Total TB patients received support (Kits Provided)	DTC Dibrugarh	647	556	84	40	144	NAHARANI PHC CUM FRU	259	212	45	22	80	Khowang BPHC (TU)	145	135	10	28	144	Lahowal primary health centre (TU IV)	257	214	43	20	34	Tengakhat TU	202	191	11	54	95	Moran State dispensary	203	175	27	13	47		1713	1483	220	117	544	Joint Director Health & Family Welfare, Dibrugarh
	Hospitals	On treatment	Consented	TB Patients' consent pending	Nikshay Mitra Registered	Total TB patients received support (Kits Provided)																																												
	DTC Dibrugarh	647	556	84	40	144																																												
	NAHARANI PHC CUM FRU	259	212	45	22	80																																												
	Khowang BPHC (TU)	145	135	10	28	144																																												
	Lahowal primary health centre (TU IV)	257	214	43	20	34																																												
	Tengakhat TU	202	191	11	54	95																																												
	Moran State dispensary	203	175	27	13	47																																												
	1713	1483	220	117	544																																													
<p>The Deputy Commissioner, Dibrugarh asked all department to adopt TB patients and complete this as drive mode within 1 months. He asked Inspector of Schools Dibrugarh to instruct schools to register for NIKSHAY MITRA. He also asked Chief Executive Officer, Zila Parishad to register atleast 1No. Patient in each GPs.</p> <ul style="list-style-type: none"> The Deputy Commissioner, Dibrugarh asked, Joint Director, Health Dibrugarh to expediate the progress of Ayushman Bharat Scheme. He also asked District Social Welfare Officer, Dibrugarh to engage Anganwadi Workers in this regard. 	Inspector of School, Dibrugarh & CEO Zila Parishad Dibrugarh																																																	
Pradhan Mantri Awas Yojana (Urban)	<ul style="list-style-type: none"> The City Project Manager, Pradhan Mantri Awas Yojana (Urban) Dibrugarh informed that 619 nos. of beneficiary from the category of pending for finalisation have not received 1st installment would be sent again to concerned Circle Officers within 15.06.23 for issuance of certificate, which have been certified as " Not Found "by the CO (West & East Circle) & DDA earlier. 	City Project Manager, Pradhan Mantri Awas Yojana (Urban)																																																
Education Department	<ul style="list-style-type: none"> The Inspector of School, Dibrugarh informed that 3 nos. of Tea Garden Model Schools would be inaugurated on 7th June, 2023 and classes would begin from 15th June, 2023. 	Inspector of School, Dibrugarh																																																

Education Department	<ul style="list-style-type: none"> The Deputy Commissioner, Dibrugarh asked Inspector of School, Dibrugarh to start off the construction of Zamirah Tea Garden Model School. 	Inspector of School, Dibrugarh
----------------------	---	--------------------------------

Towards the end, the DC, Dibrugarh informed about the distinguished appreciation received from the Principal Secretary to the Govt. of Assam, T&D Department for holding of DDC meeting regularly and uploading the minutes in the respective Portal since last 19 months. The DC, Dibrugarh appreciated the joint effort of various departments for their co-operation on conduction of DDC Meeting. He also appreciated the efforts of Planning Branch, Dibrugarh for swift conduction of DDC Meetings for last 19 (Nineteen) months.

The Meeting ended with vote of thanks from the chair.

Deputy Commissioner
Dibrugarh

Memo No.TND-27/8/2023-T&P-DBR

Copy to:

- 1) The Addl. Chief Secretary to the Govt. of Assam, Transformation and Development Deptt, Dispur, Guwahati -6 for favour of kind information.
- 2) The Commissioner, Upper Assam Division, Jorhat for favour of kind information.
- 3) The Joint Director, Evaluation and Monitoring Division, Transformation and Development Deptt, Dispur Guwahati -6 for favour of kind information.
- 4) The Joint Director, DCP, Transformation and Development Deptt, Dispur Guwahati -6 for favour of kind information.
- 5) All Additional Deputy Commissioner, Dibrugarh for information.
- 6) All Dist. Heads of Departments, Dibrugarh for information and necessary action. They are requested to take action relating to their Deptt./Sector and submit action taken report latest by next 3rd day of the month.
- 7) All Circle Officers, Rev. Circle for information and necessary action.
- 8) The District Informatics Officer, NIC, Dibrugarh. He is requested to upload the minutes in the district website.

(e-signed)
Deputy Commissioner,
Dibrugarh